Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Improvement of concrete Roads and Drains in Allalasandra Colony				
1) Sanctioned Estimate No. and Date :	CERNO: 110 Dt: 12/2/24				
2) Name of Contractor	Sri R Ranganath				
3) Time stipulated for completion of work	90 days				
4) Date of Commencement of Work	05-03-2024				
5) Date of Completion of Work	26-06-2024				
M B No	4947				
Page No	494694 to 494699				
6) Name of the officer official incharge of the work	—				
1) Asst. Exe. Engineer	Sri Raghunandan Mantri				
2) Asst. Engineer	Sri N D Mohan				
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks	
Rs. 10282599.85 Rs	10231986.39	—	51599.00/-		

1 **Certified that the above work has been completed with in the stipulated time Sinoted in entrustment**

2 **Certified that above work has been executed satisfactorily**

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ